



WEST BAY CONSTRUCTION, INC.

General Contractors

PO Box 384
Linwood, NJ 08221
Phone (609) 926-0040
Fax (609) 926-2228
info@westbayinc.net

PAST PERFORMANCE SUMMARY

1. **West Bay Job No.:** A-063
2. **Project Name:** Rebuild USCG Horseshoe Range
 - a. USCG ANT Philadelphia, PA
 - b. Cont. No. HSCG83-09-C-3WQ075
 - c. Type of Project: Construction Design / Build
 - d. WBC's Responsibility: GC Architect/Engineer Sub-Contractor
 - e. Final Contract Amount: \$320,304.00
 - f. Contract Completion Date: 13 May 2010
3. **Owner's Representative / Title (Primary):**
Carolyn Melton, Contracting Specialist
 - a. (Phone) 216-902-6275
 - b. Email: Carolyn.m.melton@uscg.mil
4. **Owner's Representative / Title (Secondary):**
Anthony Danicki, PE, COTR
 - a. (Phone) 216-902-6254
 - b. Email: anthony.d.danicki@uscg.mil
5. **Project Category:** Heavy Civil Utility Treatment Plant Highway / Road
 Site Work Concrete Marine Building Renovation New Building



Rear Range Tower: 13 ft sq x 25 ft tall



Front Range Tower: 5 ft sq x 10 ft tall

6. **Description of Project:**

The scope of work for this project involved removal of existing front and rear range towers in their entirety, drilling caissons for new front and rear range tower foundations, placing concrete and rebar for foundations, fabricate and erect steel towers for range structures, site restoration and place riprap at front range. Project site was located at SUNOCO Eagle Point Refinery in Westville, NJ. West Bay Construction completed all demolition and site work. Cook Drilling drilled and poured concrete foundations. Allstate Tower erected towers.

Major Sub-Contractor:

Driller – Cook Drilling, Trevoise, PA
Concrete Testing – Craig Testing Laboratories, Mays Landing, NJ
Tower Fabricator/ Erector – Allstate Tower, Henderson, KY

An Equal Opportunity Employer / A Certified SBA 8(a) Minority Business



WEST BAY CONSTRUCTION, INC.

General Contractors

PO Box 384
Linwood, NJ 08221
Phone (609) 926-0040
Fax (609) 926-2228
info@westbayinc.net



Front Range Tower - Before



Front Range Tower - After



Rear Range Tower - Before



Rear Range Tower - After